

January 29, 2019

Gina Camacho-McGrath
Principal
Fletcher Elementary School
7666 Bobolink Way
San Diego, CA 92123

Subject: Fletcher Elementary School Drinking Water Project Closeout

Dear Gina Camacho-McGrath:

The following information is provided as a project closeout report for the recent drinking water lead remediation work at the Fletcher ES campus.

As part of a district wide effort the Physical Plant Operations (PPO) staff began testing all drinking water outlets at Fletcher ES for elevated levels of lead. PPO staff first identified all drinking water outlets and tagged them with a blue label. Safety Office staff then collected water samples from each drinking water outlet and delivered the samples to a state certified laboratory for analysis. The federal EPA standard for lead in drinking water is 15 parts per billion (ppb); however, the district standard is much more stringent at 5 ppb. Drinking water fixtures that measured above the district standard were tagged "out of service" while remedial actions took place.

The attached report shows that some drinking water fixtures required remedial action in order to meet the district's strict standard of 5 ppb. Once the remedial action was completed, a re-test was conducted to confirm the remedial action was successful. All site repairs are now complete, please see the attached sampling log for more information. This project is considered closed.

Now that all drinking water outlets on the Fletcher ES campus meet the district's lead standard of 5 ppb, your campus is now cleared from the district's daily water flushing requirement. Instead, please instruct staff to flush all drinking water outlets marked with a blue sticker for one minute in the morning of the first day of school each week, rather than every morning. Please let me know if you have any questions.

Sincerely,

Steven J. Ditto
Manager, Facilities Planning



SAN DIEGO UNIFIED SCHOOL DISTRICT DRINKING WATER SAMPLING REPORT

Facility: Fletcher Elementary

Report Type: Closeout Report

Date of Report: 01/29/19

	Location	DWO No	Type	Initial Result*	Action Taken**	Clearance Result
1	2 Admin/Supply - Fletcher_01-02 Workroom, E WALL	DWO-105-001	Faucet	0.71	INIT	
2	2 Admin/Supply - Fletcher_01-02 Nurse 1st Aid, S WALL	DWO-105-002	Faucet	1.49	INIT	
3	1 Kinder Rms K01-K02 - Fletcher_01-01 Classroom - K02, TRGH RGHT	DWO-105-003	Drinking Fountain Bubblers	<5	INIT	
4	1 Kinder Rms K01-K02 - Fletcher_01-01 Classroom - K01, TRGH RGHT	DWO-105-004	Drinking Fountain Bubblers	<5	INIT	
5	1 Kinder Rms K01-K02 - Fletcher_01-01 Building Exterior, LFT BBLR	DWO-105-005	Drinking Fountain Bubblers	<5	INIT	
6	1 Kinder Rms K01-K02 - Fletcher_01-01 Building Exterior, RGHT BBLR	DWO-105-006	Drinking Fountain Bubblers	<5	INIT	
7	3 Auditorium/Cafeteria/Kitchen - Fletcher_01-03 Building Exterior, LFT BBLR	DWO-105-007	Drinking Fountain Bubblers	<5	INIT	
8	3 Auditorium/Cafeteria/Kitchen - Fletcher_01-03 Building Exterior, RGHT BBLR	DWO-105-008	Drinking Fountain Bubblers	2.09	INIT	
9	3 Auditorium/Cafeteria/Kitchen - Fletcher_01-03 Auditorium,	DWO-105-009	Drinking Fountain Bubblers	ND	INIT	
10	3 Auditorium/Cafeteria/Kitchen - Fletcher_01-03 Dining Rm Faculty, N WALL	DWO-105-010	Faucet	45.30	FLTR	ND
11	6 Library - Fletcher_02-06 Workroom, NE WALL	DWO-105-011	Faucet	1.07	INIT	
12	4 Classrooms 7-12 - Fletcher_01-04 Classroom - 10, SW WALL	DWO-105-012	Drinking Fountain Bubblers	0.94	INIT	
13	4 Classrooms 7-12 - Fletcher_01-04 Classroom - 11, NW WALL UPPER SNK	DWO-105-013	Faucet	1.38	INIT	
14	4 Classrooms 7-12 - Fletcher_01-04 Classroom - 11, NW WALL LOWER SNK	DWO-105-014	Drinking Fountain Bubblers	4.28	INIT	
15	4 Classrooms 7-12 - Fletcher_01-04 Classroom - 12, SW WALL	DWO-105-015	Drinking Fountain Bubblers	0.81	INIT	
16	4 Classrooms 7-12 - Fletcher_01-04 Building Exterior, LFT BBLR	DWO-105-016	Drinking Fountain Bubblers	6.82	FLTR	0.75
17	4 Classrooms 7-12 - Fletcher_01-04 Building Exterior, CNTR BBLR	DWO-105-017	Drinking Fountain Bubblers	0.75	INIT	



SAN DIEGO UNIFIED SCHOOL DISTRICT DRINKING WATER SAMPLING REPORT

Facility: Fletcher Elementary

Report Type: Closeout Report

Date of Report: 01/29/19

Location	DWO No	Type	Initial Result*	Action Taken**	Clearance Result
18 4 Classrooms 7-12 - Fletcher_01-04 Building Exterior, RGHT BBLR	DWO-105-018	Drinking Fountain Bubler	1.67	INIT	
19 4 Classrooms 7-12 - Fletcher_01-04 Classroom - 09, SE WALL	DWO-105-019	Drinking Fountain Bubler	7.90	PLMB	2.75
20 4 Classrooms 7-12 - Fletcher_01-04 Classroom - 08, NE WALL	DWO-105-020	Drinking Fountain Bubler	4.50	INIT	
21 4 Classrooms 7-12 - Fletcher_01-04 Classroom - 07, SE WALL	DWO-105-021	Drinking Fountain Bubler	0.94	INIT	
22 5 Classrooms 1-6 - Fletcher_01-05 Classroom - 05, NW WALL	DWO-105-022	Faucet	6.81	FLTR	2.75
23 5 Classrooms 1-6 - Fletcher_01-05 Classroom - 06, SW WALL	DWO-105-023	Faucet	2.04	INIT	
24 5 Classrooms 1-6 - Fletcher_01-05 Building Exterior, LFT BBLR	DWO-105-024	Drinking Fountain Bubler	<5	INIT	
25 5 Classrooms 1-6 - Fletcher_01-05 Building Exterior, RGHT BBLR	DWO-105-025	Drinking Fountain Bubler	1.68	INIT	
26 5 Classrooms 1-6 - Fletcher_01-05 Classroom - 03, SE WALL	DWO-105-026	Drinking Fountain Bubler	1.33	INIT	
27 5 Classrooms 1-6 - Fletcher_01-05 Classroom - 02, NE WALL	DWO-105-027	Drinking Fountain Bubler	0.65	INIT	
28 5 Classrooms 1-6 - Fletcher_01-05 Classroom - 01, SE WALL	DWO-105-028	Drinking Fountain Bubler	2.01	INIT	
29 Portable B14 - Fletcher Classroom - B14, N WALL (RGHT FCT)	DWO-105-029	Faucet	7.97	FLTR	ND
30 Portable B15 - Fletcher Classroom - B15, N WALL	DWO-105-030	Drinking Fountain Bubler	9.52	FLTR	ND
31 Portable B16 - Fletcher Classroom - B16, N WALL	DWO-105-031	Drinking Fountain Bubler	2.78	INIT	
32 Portable B17 - Fletcher Classroom - B17, N WALL	DWO-105-032	Drinking Fountain Bubler	3.80	INIT	
33 Portable B18 - Fletcher Classroom - B18, N WALL	DWO-105-033	Drinking Fountain Bubler	4.43	INIT	
34 Portable CC1 - Fletcher CDC Classroom - CC1, SOUTH WALL, LEFT BUBBLER	DWO-105-034	Drinking Fountain Bubler	6.94	FLTR	ND



SAN DIEGO UNIFIED SCHOOL DISTRICT DRINKING WATER SAMPLING REPORT

Facility: Fletcher Elementary

Report Type: Closeout Report

Date of Report: 01/29/19

Location	DWO No	Type	Initial Result*	Action Taken**	Clearance Result
35 Portable CC1 - Fletcher CDC Classroom - CC1, SOUTH WALL, RIGHT BUBBLER	DWO-105-035	Drinking Fountain Bubblers	<5	INIT	
36 Portable CC2 - Fletcher CDC Classroom - CC2, SOUTH WALL, LEFT BUBBLER	DWO-105-036	Drinking Fountain Bubblers	<5	INIT	
37 Portable CC2 - Fletcher CDC Classroom - CC2, SOUTH WALL, RIGHT BUBBLER	DWO-105-037	Drinking Fountain Bubblers	3.14	INIT	
38 Portable CC2 - Fletcher CDC Classroom - CC2, NORTH WALL BY RESTROOM	DWO-105-038	Drinking Fountain Bubblers	<5	INIT	
39 Portable CC2 - Fletcher CDC Classroom - CC2, WEST WALL	DWO-105-039	Faucet	1.64	INIT	
40 Portable CC1 - Fletcher CDC Classroom - CC1, EAST WALL	DWO-105-040	Faucet	7.24	FLTR	ND
41 3 Auditorium/Cafeteria/Kitchen - Fletcher_01-03 Kitchen, N WALL	DWO-105-041	Faucet	3.66	INIT	
42 5 Classrooms 1-6 - Fletcher_01-05 Resource Teacher, W WALL	DWO-105-042	Faucet	9.19	FLTR	ND

*Action levels and color indication

Federal action level is above 15ppb (parts per billion). SDUSD uses an action level that is stricter and includes anything above 5ppb. Items indicated in green are below District action level. Items indicated in yellow are above District action level. Items indicated in red are above both District and Federal action levels. Green indicates no action needed. Red/Yellow indicates action needed.

**Clearance actions

INIT=Initial result cleared no action needed. FLTR=Filter has been installed. PLMB=Plumbing work performed. RRC=Repeat and repeat-confirmation testing has been performed and both samples yielded results below District action level. RMOV=The drinking water outlet has been removed from service.