

May 15, 2019

Chayo Chavez  
Director  
Vista Hill Foundation  
6145 Decena Dr.  
San Diego, CA 92120

Subject: Vista Hill Foundation Drinking Water Project Closeout

Dear Mrs. Chavez:

The following information is provided as a project closeout report for the recent drinking water lead remediation work at the Vista Hill Foundation campus.

As part of a Districtwide effort the Physical Plant Operations (PPO) staff began testing all drinking water outlets at Vista Hill Foundation for elevated levels of lead. PPO staff first identified all drinking water outlets and tagged them with a blue label. Safety Office staff then collected water samples from each drinking water outlet and delivered the samples to a state certified laboratory for analysis. The federal EPA standard for lead in drinking water is 15 parts per billion (ppb); however, the district standard is much more stringent at 5 ppb. Drinking water fixtures that measured above the district standard were tagged "out of service" while remedial actions took place.

The attached report shows that some drinking water fixtures required remedial action in order to meet the district's strict standard of 5 ppb. Once the remedial action was completed, a re-test was conducted to confirm the remedial action was successful. All site repairs are now complete, please see the attached sampling log for more information. This project is considered closed.

Now that all drinking water outlets on the Vista Hill Foundation campus meet the district's lead standard of 5 ppb, your campus is now cleared from the district's daily water flushing requirement. Instead, please instruct staff to flush all drinking water outlets marked with a blue sticker for one minute in the morning of the first day of school each week, rather than every morning. Please let me know if you have any questions.

Sincerely,

Steven J. Ditto  
Manager, Facilities Planning



# SAN DIEGO UNIFIED SCHOOL DISTRICT DRINKING WATER SAMPLING REPORT

Facility: Vista Hill Foundation

Report Type: Closeout Report

Date of Report: 05/15/19

	Location	DWO No	Type	Initial Result*	Action Taken**	Clearance Result
1	2 Admin/Supply - Vista Hill_01-02 Workroom, south wall	DWO-129-001	Faucet	3.22	INIT	
2	6 Auditorium/Cafeteria/Kitchen/P.E. - Vista Hill_02-06 Kitchen, west wall	DWO-129-002	Faucet	<5	INIT	
3	6 Auditorium/Cafeteria/Kitchen/P.E. - Vista Hill_02-06 Counseling Rm, north wall	DWO-129-003	Faucet	<5	INIT	
4	6 Auditorium/Cafeteria/Kitchen/P.E. - Vista Hill_02-06 Staff Rm, west wall	DWO-129-004	Faucet	2.95	INIT	
5	6 Auditorium/Cafeteria/Kitchen/P.E. - Vista Hill_02-06 Building Exterior, south exterior wall	DWO-129-005	Drinking Fountain Bubbler	13.10	FLTR	ND
6	3 Classrooms 1-5 - Vista Hill_01-03 Classroom - 01, west wall	DWO-129-007	Faucet	3.22	INIT	
7	3 Classrooms 1-5 - Vista Hill_01-03 Classroom - 02, west wall	DWO-129-008	Faucet	3.45	INIT	
8	3 Classrooms 1-5 - Vista Hill_01-03 Classroom - 03, west wall	DWO-129-009	Faucet	2.22	INIT	
9	3 Classrooms 1-5 - Vista Hill_01-03 Classroom - 05, north wall	DWO-129-010	Faucet	2.74	INIT	
10	4 Classrooms 6-9 - Vista Hill_02-04 Classroom - 06, south wall	DWO-129-011	Faucet	2.21	INIT	
11	4 Classrooms 6-9 - Vista Hill_02-04 Classroom - 07, south wall	DWO-129-012	Faucet	2.53	INIT	
12	4 Classrooms 6-9 - Vista Hill_02-04 Classroom - 08, south wall	DWO-129-013	Faucet	2.44	INIT	
13	3 Classrooms 1-5 - Vista Hill_01-03 Building Exterior, east exterior wall	DWO-129-014	Drinking Fountain Bubbler	<5	INIT	
14	4 Classrooms 6-9 - Vista Hill_02-04 Classroom - 09, north wall	DWO-129-015	Faucet	1.92	INIT	
15	4 Classrooms 6-9 - Vista Hill_02-04 Speech Dept, north wall	DWO-129-016	Faucet	3.03	INIT	
16	1 Classroom 10 - Vista Hill_01-01 Classroom - 10, west wall	DWO-129-017	Faucet	6.93	FLTR	0.22



# SAN DIEGO UNIFIED SCHOOL DISTRICT DRINKING WATER SAMPLING REPORT

Facility: Vista Hill Foundation

Report Type: Closeout Report

Date of Report: 05/15/19

	Location	DWO No	Type	Initial Result*	Action Taken**	Clearance Result
17	1 Classroom 10 - Vista Hill_01-01 Building Exterior, east exterior wall	DWO-129-018	Drinking Fountain Bubbler	<5	INIT	
18	Portable 11 - Vista Hill Classroom - 11, south end of room	DWO-129-019	Faucet	0.51	INIT	
19	Portable 12 - Vista Hill Classroom - 12, north end of room	DWO-129-020	Faucet	0.64	INIT	
20	Portable 13 - Vista Hill Classroom - 13, SW side of room	DWO-129-021	Faucet	0.62	INIT	
21	Portable 14 - Vista Hill Classroom - 14, SE side of room	DWO-129-022	Faucet	0.57	INIT	

\*Action levels and color indication

Federal action level is above 15 ppb (parts per billion). SDUSD uses an action level that is stricter and includes anything above 5 ppb. Items indicated in green are below District action level. Items indicated in yellow are above District action level. Items indicated in red are above both District and Federal action levels. Green indicates no action needed. Red/Yellow indicates action needed.

\*\*Clearance actions

INIT=Initial result cleared no action needed. FLTR=Filter has been installed. PLMB=Plumbing work performed. RRC=Repeat and repeat-confirmation testing has been performed and both samples yielded results below District action level. RMOV=The drinking water outlet has been removed from service.